



3/8/2022

**Bid Schedule for Interpark Embankment Improvements
111 Eastern Ave. Chelsea MA**

	Date		
Receive Order of Conditions from Con Com	08/31/21		
Draft Plans and Specifications Provided to Client	09/27/21		
Incorporate Client Comments	12/15/21		
Bid Documents Available/Distributed to Contractors	03/07/22		
Site Walk / Pre Bid Mtg if necessary	03/29/22	Tuesday	3:00
Questions due	04/01/22		
Addendum issued if necessary	04/04/22		
Bids Due	04/06/22	COB	
Bid Review / Notice of Award	04/11/22		
Executed Agreement and Bonds	04/20/22		
Notice to Proceed	04/22/22		
Construction Complete*	05/27/22		

* = 5 weeks from Notice to Proceed (2 Week Lead Time Materials)