FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
	RI	BRO-0327(005)	2021	11	52



ALL GAS INSTALLATIONS SHALL BE PERFORMED BY A SUBCONTRACTOR WORKING FOR THE BRIDGE CONTRACTOR AND APPROVED BY NATIONAL GRID AND ALL TIE-INS, ACTIVATIONS AND ABANDONMENTS WILL BE BY NATIONAL GRID CREWS.

TEMPORARY GAS NOTES:

1. NO GAS TIE-INS WILL BE ALLOWED FROM NOVEMBER 1ST TO APRIL 15TH.
2. THE PROPOSED GAS MAIN AT THE WESTERLY SIDEWALK APPROACHES SHALL BE INSTALLED.
3. STEPS 1 AND 2 MUST BE COMPLETE BEFORE BRIDGE STAGE 1.
4. CONTRACTOR SHALL DIG A TEST PIT AT THIS LOCATION WHERE THE PROPOSED GAS MAIN CROSSES OVER THE EXISTING ELECTRICAL DUCT BANK TO VERIFY THE DEPTH TO THE TOP OF THE EXISTING ELECTRICAL DUCT BANK.
5. THE RECORD PLANS SHOW A 6"-8" CONCRETE BASE BELOW 3" OF ASPHALT TOP.
6. FOR GAS TRENCH PAVEMENT REPAIR SEE GENERAL DETAILS.
7. SEE STAGING DETAILS ON THE TRAFFIC CONTROL PLANS SHEETS 25-44
8. SEE BRIDGE CONSTRUCTION STAGING AND DEMOLITION DETAILS VOLUME 2 SHEETS 13-19

Louis Berger
166 VALLEY STREET, BUILDING 5
PROVIDENCE, RI 02909
TEL 401 521 5980
WWW.LOUISBERGER.COM

REVISIONS		
NO.	DATE	BY

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

SUPERSTRUCTURE REPLACEMENT
RESERVOIR AVE. RR BRIDGE NO. 327

PROVIDENCE, RHODE ISLAND

GAS UTILITY PLAN PRE-STAGE 1

CHECKED BY PWS DATE 11/23/2020 SCALE 1"=20'

UTILITY COORDINATION PLAN-GAS-PRE.STAGE1.DWG