*ONLY STANDARD SHEETS MARKED WITH AN "✓" ARE IN THIS PROJECT #

**REVISED OR ADDED

✓*	SHEET NO.	TITLE	APPROVAL DATE**
	HW-211_01	ANTI-TRACKING PAD	11-09-22
✓	HW-286_01	DRAINAGE TRENCH EXCAVATION	11-09-22
	HW-505 01a	STRAIGHT ENDWALLS	01-21-25
	HW-505 01b	STEEL REINFORCING FOR STRAIGHT ENDWALLS (2" DIFF BASE TO FLOW LINE)	01-05-24
	HW-505 01c	STEEL REINFORCING FOR STRAIGHT ENDWALLS (STANDARD RIPRAP APPLICATION)	01-05-24
	HW-505_02	TYPE "D-G" & "L" ENDWALLS	01-05-24
	HW-586_01	CATCH BASIN AND DROP INLET TYPES "C" AND "C-L" STRUCTURES	01-05-24
	HW-586_02	CATCH BASIN (TYPES "C" AND "C-L") FOR DOUBLE GRATE TYPE I STRUCTURES	01-05-24
	HW-586_03	CATCH BASIN (TYPES "C" AND "C-L") FOR DOUBLE GRATE TYPE II STRUCTURES	01-05-24
✓	HW-586_04	PRECAST CATCH BASIN AND ROUND STRUCTURE	10-17-24
	HW-586_05	PRECAST CATCH BASIN TYPES FOR DOUBLE GRATE TYPE I	10-17-24
	HW-586_06	PRECAST CATCH BASIN TYPES FOR DOUBLE GRATE TYPE II	10-17-24
✓	HW-586 07a	CATCH BASIN TYPE "C" AND "C-L" TOPS	01-05-24
	HW-586 07b	CATCH BASIN TYPE "C" AND "C-L" DOUBLE GRATE TYPE I TOPS	11-09-22
	HW-586 07c	CATCH BASIN TYPE "C" AND "C-L" DOUBLE GRATE TYPE II TOPS	11-08-22
	HW-586 07d	CATCH BASIN TYPE "C-G" AND "C-M" BARRIER CURB TOPS	11-09-22
✓	HW-586_08	CATCH BASIN FRAMES AND GRATES	11-09-22
	HW-586_09	CATCH BASIN LOCK DOWN TOPS	11-09-22
	HW-586_10a	MANHOLE FRAME AND COVER	01-05-24
	HW-586_10b	MANHOLE FRAME AND GRATE	01-05-24
	HW-586_10c	REINFORCED PRECAST CONCRETE MANHOLE	11-08-22
	HW-586_10d	MANHOLE NON-PRECAST CONCRETE UNIT	11-08-22
	HW-686_01a	CONCRETE PIPE CONNECTION SHEET 1	11-08-22
	HW-686_01b	CONCRETE PIPE CONNECTION SHEET 2	11-08-22
	HW-686_02a	DRAINANGE PIPE ENDS SHEET 1 [CORRUGATED METAL PIPE]	11-08-22
	HW-686_02b	DRAINAGE PIPE ENDS SHEET 2 [CONCRETE PIPE]	11-08-22
	HW-751_01	UNDERDRAINS AND UNDERDRAIN OUTLETS	10-17-24
	HW-803_01	PAVED APRONS	11-08-22
✓	HW-811_01	CONCRETE CURBING	11-08-22
	HW-813_01	GRANITE STONE TRANSITION CURBING	11-08-22
	HW-813_02	STONE CURBING	11-08-22
	HW-815_01	BITUMINOUS CONCRETE CURBING	11-08-22

✓*	SHEET NO.	TITLE	APPROVAL DATE**
	HW-821_01a	TRANSITION - 45" F-SHAPE TO 45" VERTICAL SHAPE SHEET 1	11-08-22
	HW-821_01b	TRANSITION - 45" F-SHAPE TO 45" VERTICAL SHAPE SHEET 2	11-08-22
	HW-821_01c	TRANSITION - 45" F-SHAPE TO 45" VERTICAL SHAPE SHEET 3	11-08-22
	HW-821_02a	45" F-SHAPE PRECAST CONCRETE BARRIER CURB SHEET 1	11-08-22
	HW-821_02b	45" F-SHAPE PRECAST CONCRETE BARRIER CURB SHEET 2	11-08-22
	HW-821_03a	TRANSITION - 32" JERSEY SHAPE TO 45" VERTICAL SHAPE SHEET 1	11-08-22
	HW-821_03b	TRANSITION - 32" JERSEY SHAPE TO 45" VERTICAL SHAPE SHEET 2	11-08-22
	HW-821_03c	TRANSITION - 32" JERSEY SHAPE TO 45" VERTICAL SHAPE SHEET 3	11-08-22
	HW-821_03d	TRANSITION - 32" JERSEY SHAPE TO 45" VERTICAL SHAPE SHEET 4	11-08-22
	HW-821_03e	TRANSITION - 32" JERSEY SHAPE TO 45" F-SHAPE	11-08-22
	HW-821_04a	MERRITT PARKWAY NARROW MEDIAN BARRIER	11-08-22
	HW-821_04b	MERRITT PARKWAY - 2' WIDE MEDIAN BARRIER AND ROADSIDE BARRIER	11-08-22
	HW-821_05a	TRANSITION - 45" F-SHAPE TO 54" VERTICAL SHAPE SHEET 1	11-08-22
	HW-821_05b	TRANSITION - 45" F-SHAPE TO 54" VERTICAL SHAPE SHEET 2	11-08-22
	HW-821_06	54" VERTICAL SHAPE BARRIER	11-08-22
	HW-821_07	MISCELLANOUS DETAILS FOR BARRIER TRANSITIONS	08-20-25
	HW-821_08a	F-SHAPE CONC. BARRIER CURB (21"x45") TRANSITION FOR THRIE-BEAM	10-17-24
	HW-821_08b	F-SHAPE CONC. BARRIER CURB (21"x45") TRANSITION FOR THRIE-BEAM - REINF.	11-08-22
	HW-821_09a	SINGLE SLOPE CONC. BARRIER CURB (20"x42") TRANS. FOR THRIE-BEAM	11-08-22
	HW-821_09b	SINGLE SLOPE CONC. BARRIER CURB (20"x42") TRANS. FOR THRIE-BEAM - REINF.	11-08-22
	HW-821_10a	VERTICAL FACE CONC. (21"x54") TRANSITION FOR THRIE-BEAM	11-08-22
	HW-821 10b	VERTICAL FACE CONC. (21"x54") TRANSITION FOR THRIE-BEAM REINF.	11-08-22
	HW-821_11a	42" SINGLE SLOPE PRECAST CONCRETE BARRIER CURB -SHEET 1	01-05-24
	HW-821_11b	42" SINGLE SLOPE PRECAST CONCRETE BARRIER CURB -SHEET 2	01-05-24
✓	HW-822_01	TEMPORARY PRECAST CONCRETE BARRIER CURB	11-08-22
	HW-822 02a	TEMPORARY TRAFFIC BARRIER - DETAILS	11-08-22
	HW-822 02b	TEMPORARY TRAFFIC BARRIER (BOLTED)	01-23-25
✓	HW-822 02c	TEMPORARY TRAFFIC BARRIER & TEMPORARY TRAFFIC BARRIER (PINNED)	01-23-25
	HW-905_01	STONE WALL FENCE	11-09-22
	HW-906_01	WIRE FENCE	11-08-22

NOT TO SCALE

SIGNATURE BLOCK:
OFFICE OF ENGINEERING
2800 BERLIN TURNPIKE
NEWINGTON, CT 06111

CONNECTICUT DEPARTMENT OF TRANSPORTATION

CTDOT STANDARD SHEET

STANDARD SHEET TITLE:
HIGHWAY STANDARD SHEET INDEX

STANDARD SHEET NO.:
1 of 2

PLOTTED DATE: 1/23/2025